



## IMJIN PARKWAY WIDENING & ROUNDABOUT PROJECT

---

### Status Update

February 26-March 1 and Looking Ahead to March 4-15

---

**PLEASE BE ALERT! Traffic control is in place for your safety.**

#### Activities During the Week of February 26-March 1 - What's Being Accomplished?

- Tree and brush removal on eastbound side (toward Salinas) of Imjin Parkway
  - Install perimeter silt fence on project construction limits on eastbound side of Imjin Parkway
- 

#### Upcoming Activity: What's Happening in the Next 2 Weeks (March 4-March 15)?

- Continue tree and brush removal – complete removals on eastbound side of Imjin Parkway and shift to westbound side. Traffic control will shift lanes to facilitate equipment working from the roadway
  - Continue installation of silt fence installation – complete installation of eastbound side and begin installation on westbound side.
  - **Construction zone speed limit signs will be posted – 25 mph speed limit – enforceable!!!**
- 

#### Future Construction Activity and Information: What's Planned in the Future?

- We anticipate night work will begin on 3/18 for striping and installation of concrete k-rail barrier. This operation will shift all traffic over to what is now the eastbound direction (toward Salinas) of travel.



Installing perimeter silt fence



Looking west - tree & brush removal along eastbound side

#### How to Stay Informed

- Please visit the project website at [www.imjinparkway.com](http://www.imjinparkway.com) or contact Edrie de los Santos at 831.884.1212

**Thank you for your patience!**