



IMJIN PARKWAY WIDENING & ROUNDABOUT PROJECT

Construction Activities Update March 3 - 14, 2025

PLEASE BE ALERT!

Traffic control is in place for your safety!

The enforceable speed limit through the construction zone is 25 MPH.

Recommended speed through roundabouts (during construction) is 15 MPH.

❖ **Marina Heights Drive and Imjin Road** are closed at Imjin Parkway

What's Happening in the Next 2 Weeks (March 3 - 14)

Day Shift – BEGIN WORK ON PHASE 2 CONSTRUCTION!!!

- Continue placement of sidewalks along Imjin Road.
- Complete trenching and installation of electrical service conduit for streetlight and irrigation controller service at Marina Heights Drive.
- Grind out existing roadway from western job limit to east of Marina Heights Drive.
- Begin earthwork/grading of roadway section between western job limits to east of Marina Heights Drive.
- Complete sanitary sewer force main (SSFM) relocation with tie-in to existing line (across from Preston Drive) and demolish old line.
- Resume grading operations to restore slope and begin roadway section where SSFM line was relocated (across from Preston Drive).
- Continue environmental monitoring of contractor activities job wide.

Night Shift – No scheduled night work

Activities That Took Place Last Week (February 24 - 28)

- Installed landscape boulders at Preston Drive, Marina Heights Drive, and Imjin Road.
- Installed orange protective fencing along Imjin Parkway Phase 1 roadway.
- Switched traffic to Phase 2 configuration.
- Hydroseeded slopes along Imjin Parkway between Abrams Drive and western job limit.
- Placed concrete for sidewalks and ramps along Imjin Road.
- Placed concrete for curb and gutter along Imjin Parkway east of Imjin Road.
- Continued installing irrigation service lines along Imjin Parkway between Marina Heights Drive and western job limit.
- Tied in temporary drainage pipe and repaired silt fencing across from Imjin Road.
- Continued trenching/installation of 3" electrical conduit along Marina Heights Drive for streetlight and irrigation controller services.
- Continued placing concrete for streetlight foundations at Marina Heights Drive.
- Placed concrete for sidewalk ramps, medians, and crossings at Marina Heights Drive.
- Completed SSFM pipeline installation and pressure test; line is ready for tie-in scheduled next week.



IMJIN PARKWAY WIDENING & ROUNDABOUT PROJECT

Future Construction Activity and Information: What's Planned in the Future?

- Re-opening of Marina Heights Drive (right in/right out movements) in late March.
- Re-opening of Imjin Road (right in/right out movements) in late April.
- Closure of Abrams Drive (north side) in late March/early April.

PROGRESS PHOTOS



Hydroseeding slopes along Imjin Parkway for erosion control



Installing electrical conduit in trench along Marina Heights Drive. This conduit will carry wiring for street lights and irrigation controller service.



Curb and gutter forms/concrete along Imjin Parkway east of Imjin Road



IMJIN PARKWAY WIDENING & ROUNDABOUT PROJECT

PROGRESS PHOTOS



Traffic shift onto new pavement on north roadbed for Phase 2 construction



Loading out concrete barrier rail used in Phase 1



Landscape boulder placement at Preston Drive



Last segment of pipe for relocated sanitary sewer force main (across from Preston Drive)

How to Stay Informed

- Please visit the project website at www.imjinparkway.com or contact Edrie De Los Santos (City of Marina) at 831.884.1212

Thank you for your patience and for observing safety speed limits!