



IMJIN PARKWAY WIDENING & ROUNDABOUT PROJECT

Construction Activities Update: December 8 – December 19, 2025

PLEASE BE ALERT!

Pay attention to the delineators marking the edge of the traveled lane.

Not all pavement areas are open to traffic.

Recommended speed through roundabouts (during construction) is 15 MPH

The enforceable speed limit through the construction zone is 25 MPH

PLEASE REMEMBER TO CHECK THE PROJECT WEBSITE FOR THE MOST CURRENT ROADWAY CLOSURE INFORMATION AT www.imjinparkway.com

TIPS FOR DRIVING ROUNDABOUTS:

- **VEHICLES ALREADY IN THE ROUNDABOUT HAVE THE RIGHT OF WAY**
- **VEHICLES MERGING INTO THE ROUNDABOUT:**
 - **CHECK FOR PEDESTRIANS CROSSING IN THE AREA**
 - **YIELD TO VEHICLES IN THE ROUNDABOUT AND MERGE SAFELY**

What's Happening in the Next 2 Weeks (December 8 – December 19)

Day Shift

- Complete planting landscape materials (native plants and trees).
- Continue working on punch list items to achieve project completion.
- Complete layout for permanent pavement striping and markings. We anticipate that all layout will be completed on Monday or Tuesday of next week (12/8 or 12/9).
- Begin/complete installing permanent striping and markings. Installation of all striping and markings will be performed on Wednesday through Friday next week (12/10 – 12/12).

Closures: Access **for emergency responders WILL be available**

- 12/8 - Imjin Parkway eastbound 8:00 AM to 12:00 PM
- 12/8 – Imjin Parkway westbound 12:00 PM to 4:00 PM
- 12/9 – No closure planned
- 12/10 – Imjin Parkway eastbound (including adjacent side streets) from 8:00 AM to 6:00 PM
- 12/11 – Imjin Parkway westbound (including adjacent side streets) from 8:00 AM to 6:00 PM
- 12/12 – To be determined

Please check the website for the latest information on closures www.imjinparkway.com

Activities That Took Place Last Week (December 1 – 5)

- Continued planting landscape materials (native plants and trees).
- Raised manhole at Imjin Parkway/Marina Heights Drive to grade.
- Began removal of perimeter fencing in completed areas.



IMJIN PARKWAY WIDENING & ROUNDABOUT PROJECT

Future Construction Activity and Information: What's Planned in the Future?

- **Phase 4: Final permanent pavement striping and markings!** Temperatures have been too cold/damp at night so we are shifting our operations to the day shift. As noted above, we anticipated completing all permanent striping and markings the week of 12/8. WE APPRECIATE YOUR PATIENCE and hope the weather cooperates!
- **Artwork installation at roundabouts.** We are working with the contractor and his vendor to finalize the final details of the artwork. Anticipated delivery/installation is anticipated in February/March of 2026.

PROGRESS PHOTOS



Removing asphalt around manhole to raise up to final grade (aka "raising iron")



Checking for proper height and placed concrete collar around manhole cone



After concrete has cured, replace asphalt around manhole cone to grade

How to Stay Informed

- Please visit the project website at www.imjinparkway.com or contact Edrie De Los Santos (City of Marina) at 831.884.1212