



## IMJIN PARKWAY WIDENING & ROUNDABOUT PROJECT

---

**Status Update**  
**MARCH 18-29**

---

**PLEASE BE ALERT! Traffic control is in place for your safety.**

---

### What's Happening in the Next 2 Weeks (March 18-March 29)?

#### Day Shift

- Continue/complete tree & brush on the westbound side of Imjin Parkway.
- Complete installation of silt fence at project limits.
- Begin demolition of existing roadway section on westbound Imjin Parkway lanes (behind the concrete barrier)

#### Night Shift

- Install striping and concrete barrier rail on Imjin Parkway from Reservation Rd. to Imjin Rd. **Imjin Parkway will be closed at NIGHT (only) beginning 3/18 through 4/2, from 8:00 PM – 6:00 AM Monday through Thursday nights.** Imjin Parkway will be closed from Imjin Road/Imjin Parkway intersection to the Reservation Road/Imjin Parkway intersection. **Emergency vehicle access will be available and Abrams Drive will remain open for through traffic.**
- **Drivers should expect a revised lane configuration on through the construction zone on Imjin Parkway the morning of 3/19**

*Our night work will result in additional noise (motorized equipment, grinding, and backup alarms being the most prevalent) and the contractor will utilize portable light plants to provide light in the work area(s). We will make every effort to minimize these impacts for adjacent residents. The operations will start at Reservation Road and progress “westbound” (toward Monterey). We expect the striping operation to complete in 2 nights. We expect to install approximately 1000’ of concrete barrier per night so each night the concrete barrier operation will start/end in a different location. Our anticipated completion for the concrete barrier is 4/2.*

---

### Future Construction Activity and Information: What's Planned in the Future?

- Construction of retaining walls and sound walls at Preston Ave. and Abrams Dr.
  - Work will continue to grind and remove the existing roadway on the westbound side (behind the concrete barrier).
-



## IMJIN PARKWAY WIDENING & ROUNDABOUT PROJECT

### Activities During the Week of March 11-15

- Tree and brush removal continues on westbound (toward Monterey) side of Imjin Parkway
- Install perimeter silt fence on project construction limits on eastbound and westbound side of Imjin Parkway
- Contractor painted layout for striping to be installed during night work operations next week.
- Installed construction zone speed limit signage – **the enforceable speed limit is 25 MPH in the construction zone.**



Clearing operations along eastbound and westbound Imjin Parkway

### How to Stay Informed

- Please visit the project website at [www.imjinparkway.com](http://www.imjinparkway.com) or contact Edrie de los Santos (City of Marina) at 831.884.1212

**Thank you for your patience!**