



## **IMJIN PARKWAY WIDENING & ROUNDABOUT PROJECT**

---

### **Construction Activities Update January 13 – January 24, 2025**

**PLEASE BE ALERT!**

**Traffic control is in place for your safety!**

**The enforceable speed limit through the construction zone is 25 MPH.**

❖ **Marina Heights Drive and Imjin Road** are closed at Imjin Parkway

---

#### **What's Happening in the Next 2 Weeks (January 13 – January 24)**

##### **Day Shift**

- Resume placement of sidewalks and curb & gutter along Imjin Road
- Continue installing streetlight & fiber optic conduit between Marina Heights Drive and Imjin Road.
- Install irrigation along Imjin Road
- Construction of ½ of the roundabout at Marina Heights Drive.
- Complete fine grading of roadbed for Marina Heights Drive and between Marina Heights Drive and western project limit (just west of the Imjin Road intersection).
- Paving operation to put down first lift of asphalt paving for Marina Heights Drive and between Marina Heights Drive and the western project limit (just west of the Imjin Road intersection)
- Continue environmental monitoring of contractor activities job wide.

**Night Shift** - No night work is anticipated.

#### **Activities That Took Place This Week (January 5 - 10)**

- Import base rock. Compact and fine grade for roadway section between Marina Heights Drive and western project limit.
- Earthwork/grading on Imjin Road between Imjin Parkway and southern job limit.
- Excavate for and install bioswale soil material along Imjin Road.

#### **Future Construction Activity and Information: What's Planned in the Future?**

- Relocation of a portion of an MCWD sewer force main line at Preston Drive.
- Roadway paving from east of Marina Heights Drive to project boundary west of Imjin Road including Marina Heights Drive.
- Move into Phase 2: Switch traffic over to the newly constructed north side of Imjin Parkway to construct the south side of the roadway. This is expected to happen in early March.
- Re-opening (right in/right out movements) of Imjin Road.



# IMJIN PARKWAY WIDENING & ROUNDABOUT PROJECT

## PROGRESS PHOTOS



Fine grading operation west of Marina Height Drive



Finished grade (ready for paving) east of Marina Height Drive



Special soil material installed for bioswales



Earthwork/grading operations on Imjin Road

## How to Stay Informed

- Please visit the project website at [www.imjinparkway.com](http://www.imjinparkway.com) or contact Edrie De Los Santos (City of Marina) at 831.884.1212

**Thank you for your patience and for observing safety speed limits!**