



## **IMJIN PARKWAY WIDENING & ROUNDABOUT PROJECT**

---

### **Construction Activities Update February 24 – March 7, 2025**

#### **PLEASE BE ALERT!**

**Traffic control is in place for your safety!**

**The enforceable speed limit through the construction zone is 25 MPH.**

❖ **Marina Heights Drive and Imjin Road** are closed at Imjin Parkway

---

#### **What's Happening in the Next 2 Weeks (February 24 – March 7)**

##### **Day Shift – as weather permits**

- Continue placement of sidewalks, curb & gutter near Imjin Road and Marina Heights Drive.
- Begin trenching along Marina Heights Drive and install electrical service conduit for streetlight and irrigation controller service.
- Continue excavating/installing bioswale soil material along Imjin Parkway.
- Continue prepping plant pits for trees on side slopes.
- Begin installing landscape boulders along Phase 1 roadway alignment.
- Switch traffic to Phase 2 configuration and grind out existing roadway on south roadbed.
- Continue work to relocate 400' section of sanitary sewer force main across from Preston Drive.
- Continue environmental monitoring of contractor activities job wide.

**Night Shift** – The contractor will be re-striping and moving k-rail to shift traffic onto the new pavement on the north side of Imjin Parkway. There will be increased noise from trucks loading/relocating k-rail and the contractor will be utilizing portable lights to light the work areas.

- Work is scheduled for February 27<sup>th</sup> between 7PM to 6AM.
- Imjin Parkway will be closed from Reservation Road to California Avenue and detours will be signed.
- Abrams Drive will remain open.
- Emergency vehicle access will be available at all times.

#### **Activities That Took Place Last Week (February 18 - 21)**

- Installed streetlights on Marina Heights Drive.
- Placed concrete for sidewalk ramps, medians, and crossings at Marina Heights Drive.
- Placed concrete for sidewalks and ramps near Imjin Road.
- Began installing 3" electrical conduit along Marina Heights Drive for streetlight and irrigation controller services.
- Continued excavating for and installing bioswale soil material along Imjin Parkway.
- Marked out striping layout for traffic switch scheduled for 2/27.
- Begin preparation for tree installation on slopes between Abrams Drive and Marina Heights Drive.



## IMJIN PARKWAY WIDENING & ROUNDABOUT PROJECT

### Future Construction Activity and Information: What's Planned in the Future?

- Re-opening of Marina Heights Drive (right in/right out movements) in late March.
- Re-opening of Imjin Road (right in/right out movements) in late April.
- Closure of Abrams Drive (north side) in late March/early April.

### PROGRESS PHOTOS



Standing streetlights along Marina Heights Drive



Finishing concrete sidewalk(s) along Marina Heights Drive



Finishing concrete median at the top of Marina Heights Drive





## IMJIN PARKWAY WIDENING & ROUNDABOUT PROJECT

### PROGRESS PHOTOS



Installing electrical conduit along Marina Heights Drive



"Prepping" plant pits - digging holes and placing gopher protection cages and specified soil mix for future plantings



Installing new pipe to re-route conflicting MCWD sewer force main (across from Preston Drive)



### How to Stay Informed

- Please visit the project website at [www.imjinparkway.com](http://www.imjinparkway.com) or contact Edrie De Los Santos (City of Marina) at 831.884.1212

**Thank you for your patience and for observing safety speed limits!**