



IMJIN PARKWAY WIDENING & ROUNDABOUT PROJECT

Construction Activities Update: May 2 – May 23, 2025

PLEASE BE ALERT!

Traffic control is in place for your safety!

Recommended speed through roundabouts (during construction) is 15 MPH.

The enforceable speed limit through the construction zone is 25 MPH

- **Abrams Drive (North side) and Imjin Road are closed at Imjin Parkway until late May.**
- **Imjin Parkway @ Reservation Road – eastbound - one right turn lane will be closed beginning 5/5.**

What's Happening in the Next 2 Weeks (May 2 – May 23)

Day Shift

- Continue construction of ½ roundabout, and installation of pole foundations, conduit, irrigation, and sidewalk at Abrams Drive (north).
- Complete grading of base rock for south side Imjin Parkway roadway section between Marina Heights Drive and Shell station driveway.
- Continue grading and base rock for south side Imjin Parkway roadway section from Preston Drive ½ roundabout to Reservation Road.
- Continue installing irrigation service lines/plant pits and begin planting slopes along Imjin Parkway between Imjin Road and Abrams Drive.
- Complete ½ roundabout interior grading, installation of boulders, artwork foundations, curb, and truck apron at Abrams Drive (north).
- Continue construction of south side ½ roundabout at Marina Heights Drive.
- Pave first asphalt layer for north side Imjin Parkway roadway beginning east of Abrams Drive ending west of Abrams Drive (north); paving will include the roadway on Abrams Drive (north) and the ½ roundabout at this location. This paving operation is currently scheduled for 5/13.
- Pave first layer of asphalt at Imjin Road and the south roadway section of Imjin Parkway between Imjin Road toward Abrams Drive. This paving operation is currently scheduled for 5/14.
- Continue environmental monitoring of contractor activities job wide.

Night Shift – No scheduled night work.

Activities That Took Place Last Week (April 28 – May 2)

- Resumed installation of pole foundations and conduit work at Imjin Road.
- Continued installing irrigation service lines and digging planting pits on slopes along Imjin Parkway between Imjin Road and Abrams Drive.
- Began grading for interior of ½ roundabout at Abrams Drive (north).
- Continued installing fiber optic conduit at Abrams Drive (north).
- Continued base rock for ½ roundabout at Abrams Drive (north).
- Installed concrete median curb/curb & gutter along Imjin Parkway east of the Army Reserve Center, at Preston Drive roundabout (south side), and Abrams Drive (north).
- Began sidewalk forming and concrete placement at Abrams Drive (north).
- Continued earthwork/grading for south side Imjin Parkway roadway between Preston Drive and Reservation Road.
- Continued work on Army Reserve Center gate relocation.



IMJIN PARKWAY WIDENING & ROUNDABOUT PROJECT

Future Construction Activity and Information: What's Planned in the Near Future?

- Imjin Parkway **night closure** is tentatively scheduled for **5/29** to shift traffic onto new Imjin Parkway paving at Abrams Drive (north) and to shift traffic onto new ½ roundabout at Imjin Road (south).
- Pave first layer of asphalt on Imjin Parkway between Christina Williams memorial and Reservation Road.

PROGRESS PHOTOS



Forming/template for flashing beacon pole bolts/foundation at Imjin Road



Bioretention soil material in foreground; preparing plant pits on slope in background



Imjin Road roundabout with completed truck apron and boulders installed



IMJIN PARKWAY WIDENING & ROUNDABOUT PROJECT

PROGRESS PHOTOS



Finishing curb & gutter concrete at Abrams Drive (north)



Finishing sidewalk concrete at Abrams Drive (north)



Curb extrusion machine placing curb and gutter at Preston Drive (south)

How to Stay Informed

- Please visit the project website at www.imjinparkway.com or contact Edrie De Los Santos (City of Marina) at 831.884.1212

Thank you for your patience and for observing safety speed limits!