



IMJIN PARKWAY WIDENING & ROUNDABOUT PROJECT

Construction Activities Update: May 9 – May 30, 2025

PLEASE BE ALERT!

Traffic control is in place for your safety!

Recommended speed through roundabouts (during construction) is 15 MPH

The enforceable speed limit through the construction zone is 25 MPH

- **Abrams Drive (north) and Imjin Road are closed at Imjin Parkway until 5/29**
- **Imjin Parkway to Reservation Road – one right turn is closed**

What's Happening in the Next 2 Weeks (May 9 – May 30)

Day Shift

- Continue grading of base rock for south side Imjin Parkway roadway section between Marina Heights Drive and Shell station driveway.
- Continue earthwork/grading and base rock for south side Imjin Parkway roadway section from Preston Drive ½ roundabout to Reservation Road.
- Begin planting slopes along Imjin Parkway between Imjin Road and Abrams Drive.
- Complete construction of south side ½ roundabout at Marina Heights Drive.
- Pave first asphalt layer for north side Imjin Parkway roadway beginning east of Abrams Drive ending west of Abrams Drive (north). Paving will include the roadway on Abrams Drive (north) and the ½ roundabout at this location. This paving operation is currently scheduled for 5/13.
- Pave first layer of asphalt at Imjin Road and the south roadway section of Imjin Parkway between Imjin Road and Marina Heights Drive. This paving operation is currently scheduled for 5/14.
- Pave bike/pedestrian path near Abrams Drive. This paving is currently scheduled for 5/16.
- Continue environmental monitoring of contractor activities job wide.

Night Shift – Closure of Imjin Parkway is scheduled for the night of 5/29 to perform work required to shift traffic at:

- Abrams Drive (north) will re-open to right in/right out traffic. Abrams Drive (south) will be closed to all traffic to construct the new roadway and the south ½ of the roundabout.
- Imjin Road roadway will re-open to right in/right out traffic and traffic will be shifted from the north side of the roundabout to the newly constructed south side of the roundabout.

Activities will include moving concrete barriers, striping removal and new striping for revised traffic flows. Hours of work are anticipated to be from 7PM to 6AM. Impacts will be noise from equipment used to relocate concrete barriers, and large equipment used for striping. Portable light poles will be utilized to provide adequate lighting for operations on the roadway. Every effort will be made to avoid light impacts for adjacent residences.

Activities That Took Place Last Week (April 28 – May 2)

- Continued installing irrigation service lines and digging planting pits on slopes along Imjin Parkway between Imjin Road and Marina Heights Drive.
- Installed median curb on Imjin Parkway at Marina Heights Drive (south).
- Continued fine grading of base rock for ½ roundabout at Abrams Drive (north) for paving next week.
- Continued forming and placing concrete for curb/gutter/sidewalk and truck apron at Abrams Drive (north).



IMJIN PARKWAY WIDENING & ROUNDABOUT PROJECT

- Resumed installation of electrical conduits for street lights and flashing beacons at Abrams Drive (north).
- Continued earthwork/grading for south side Imjin Parkway roadway between Preston Drive and Reservation Road.
- Continued installing street light and flashing beacon conduit at Preston Drive ½ roundabout (south).
- Closed one right turn lane on Imjin Parkway at Reservation Road and performed grinding operation to remove existing asphalt between Army Reserve and Reservation Road.

Future Construction Activity and Information: What's Planned in the Future?

- Complete all earthwork (cuts & fills) by end of June.
- Re-open Abrams Drive (south) in August.

PROGRESS PHOTOS



Abrams Drive (north) - Median concrete curb (left) and forming for concrete median curb (right)



Abrams Drive (north) - Installing electrical conduit for streetlights and flashing beacons (pedestrian crossings)



Abrams Drive (north) - Forming for 1/2 roundabout truck apron



Abrams Drive (north) - Fine grading of base rock in preparation for paving



IMJIN PARKWAY WIDENING & ROUNDABOUT PROJECT

PROGRESS PHOTOS



Marina Heights Drive - Forming for 1/2 roundabout (south)



Installing irrigation (for plant establishment) near Imjin Road



Imjin Road - Fine grading of base rock in preparation for grading



Imjin Parkway (east of Imjin Road) - Fine grading of base rock in preparation for grading

How to Stay Informed

- Please visit the project website at www.imjinparkway.com or contact Edrie De Los Santos (City of Marina) at 831.884.1212

Thank you for your patience and for observing safety speed limits!