



IMJIN PARKWAY WIDENING & ROUNDABOUT PROJECT

Construction Activities Update: September 29 – October 10, 2025

PLEASE BE ALERT! Pay attention to the delineators marking the edge of the traveled lane. **Not all pavement areas are open to traffic. Construction work and/or equipment move into and out of areas that are closed to traffic.**

Recommended speed through roundabouts (during construction) is 15 MPH
The enforceable speed limit through the construction zone is 25 MPH

TIPS FOR DRIVING ROUNDABOUTS:

- **VEHICLES ALREADY IN THE ROUNDABOUT HAVE THE RIGHT OF WAY**
- **VEHICLES MERGING INTO THE ROUNDABOUT:**
 - **CHECK FOR PEDESTRIANS CROSSING IN THE AREA**
 - **YIELD TO VEHICLES IN THE ROUNDABOUT AND MERGE SAFELY**

What's Happening in the Next 2 Weeks (September 29 – October 10)

Day Shift

- **Work by others** – MGE (PG&E) to install electrical conduits 9/29-26. Work begins at Abrams Drive (north), crosses under Imjin Parkway and continues along Abrams Drive (south) terminating near Bunker Hill Drive. MGE will complete directional drilling operations for their electrical upgrade project. Once the drilling is complete, conduit will be installed, and conductors will be pulled into the conduits.
- **Work by others** – Marina Coast Water District's contractor (Garney) will be patch-paving on Imjin Parkway at Marina Heights Drive in the area they worked last week. At the roundabout they will have a detour in place on 10/1 or 10/2 depending on weather. This detour will shift all westbound Imjin Parkway traffic down the northbound lane of Marina Heights Drive (into Seahaven). Outbound traffic on Marina Heights Drive will not be impacted.
- Continue planting native plants, trees, and mulching.
- Install overside drains and drainage dissipators at RW 1 & 5 and at project limits on Imjin Road.

Activities That Took Place Last Week (September 22 – 26)

- Removed concrete barrier rail sections at Marina Heights Drive.
- Placed concrete for hardscape areas at Army Reserve, Abrams Drive (north) splitter island, and median area at the turn-pocket for Shell station.
- Completed median curb at near Preston Drive and the western end of the project.
- Placed curb & gutter transition on eastbound Imjin Parkway at the west end of the project.
- Placed concrete for streetlight foundations west of Preston Drive and at Abrams Drive (north).
- Continued installing irrigation materials and native plants in landscape areas near Abrams Drive.
- PG&E raised electrical vaults to grade on Imjin Parkway between Reservation Road and Abrams Drive.
- PG&E contractor (MGE) began directional drilling operations for their electrical upgrade project. They completed drilling and installing conduit from near Bunker Hill Drive to near Imjin Parkway along Abrams Drive (south)
- Formed and placed concrete for sidewalk at Marina Heights Drive.
- Continued planting native plant materials and mulching in areas as appropriate.



IMJIN PARKWAY WIDENING & ROUNDABOUT PROJECT

Traffic Control week of 9/29 – all closures will have access available for emergency vehicles.

- **9/29 - 9/30 from 8:00AM to 4:00PM** – Abrams Drive (north) northbound lane will be closed.
- **10/1 or 10/2 from 8:00AM to 4:00PM** – Abrams Drive (north) northbound lane will be closed.
- **10/2 from 9:00AM to 4:00 PM** – Northbound (toward Marina) Reservation Road right turn lane will be closed at Imjin Parkway.

Please visit our website www.imjinparkway.com for more information

Future Construction Activity and Information: What's Planned in the Future?

- Continued coordination with PG&E for their work along Abrams Drive. PG&E is relocating/upgrading some of their infrastructure. Their work conflicts with our construction completion at Abrams Drive (south) and the full operation of the roundabout at this location. Once they have installed their conduits and pulled the conductors (from near Bunker Hill Drive to Abrams Drive (north)), we are anticipating a scheduled outage of approximately 12 hours in duration so that the new facilities can be tied in and activated. PG&E **has not scheduled** the outage at this time, but we anticipate that it will be late October. Please keep an eye on the website for the latest information.
- Phase 4 – final paving and striping! We are hoping to begin our final paving in late October provided the weather holds and PG&E has relocated their equipment. We are moving into our fall (cooler/wetter) weather conditions which may affect our ability to perform paving and striping work. The good news is that we are tracking to beat the June 2026 completion deadline and hoping for final completion in the first quarter of 2026.

PROGRESS PHOTOS



Forming and placing concrete for median curb west of Preston Drive



IMJIN PARKWAY WIDENING & ROUNDABOUT PROJECT

PROGRESS PHOTOS



Forming and placing concrete for streetlight foundation west of Preston Drive



Native plant material and tree plantings west of Preston Drive

How to Stay Informed

- Please visit the project website at www.imjinparkway.com or contact Edrie De Los Santos (City of Marina) at 831.884.1212
- **For access to the Christina Williams Memorial** please contact:
 - Conner Schivo (MPE) 831-277-0137 OR
 - Michaelle Mowrey (City) 831-884-1212

Thank you for your patience and for observing safety speed limits!