



IMJIN PARKWAY WIDENING & ROUNDABOUT PROJECT

Construction Activities Update: November 17 – December 1, 2025

PLEASE BE ALERT!

Pay attention to the delineators marking the edge of the traveled lane.

Not all pavement areas are open to traffic.

Recommended speed through roundabouts (during construction) is 15 MPH

The enforceable speed limit through the construction zone is 25 MPH

PLEASE REMEMBER TO CHECK THE PROJECT WEBSITE FOR THE MOST CURRENT ROADWAY CLOSURE INFORMATION AT www.imjinparkway.com

TIPS FOR DRIVING ROUNDABOUTS:

- **VEHICLES ALREADY IN THE ROUNDABOUT HAVE THE RIGHT OF WAY**
- **VEHICLES MERGING INTO THE ROUNDABOUT:**
 - **CHECK FOR PEDESTRIANS CROSSING IN THE AREA**
 - **YIELD TO VEHICLES IN THE ROUNDABOUT AND MERGE SAFELY**

What's Happening in the Next 2 Weeks (November 17 – December 1)

Day Shift

- Continue installing minor irrigation elements and planting landscape materials (native plants and trees).
- Continue working on list items to achieve project completion.
- Place remaining concrete in median areas on Abrams Drive (south).

Night Shift

Unfortunately, rain and fog issues prevented us from completing the layout for the permanent markings and striping. Dependent on weather, we plan to complete this work on Tuesday night (11/17). The tentative schedule to install the permanent striping and markings will take place during night shift on 11/23, 11/24, and 11/25, again dependent on weather conditions.

- Continue pavement striping and marking layout for all mainline and side streets. **Imjin Parkway and adjacent side streets will be closed from California Avenue to Reservation Road from 7PM to 6AM on November 18. Emergency vehicles will have access as necessary.**





IMJIN PARKWAY WIDENING & ROUNDABOUT PROJECT

Activities That Took Place Last Week (November 10 – November 14)

- Continued installing minor irrigation elements and planting landscape materials (native plants and trees).
- **Completed paving final layer of asphalt for mainline, roundabouts, and side streets!!!**
- Began layout for permanent striping and markings (night work).

Future Construction Activity and Information: What's Planned in the Future?

- **Phase 4: Final paving and striping!** Our final paving operations were completed on 11/11! We began the layout for permanent pavement striping and markings on 11/10. Unfortunately, the weather was less than cooperative, and we were unable to complete this work. Our fall-back plan is to complete the layout the night of 11/18, then install the final striping and markings during night shifts on 11/23, 11/24, and 11/25. We are all working together to shift schedules and crews to get this final roadway activity completed so that we can open the full roadway section as soon as possible. WE APPRECIATE YOUR PATIENCE and hope the weather cooperates!
- **Artwork installation at roundabouts.** We are working with the contractor and his vendor to finalize the final details of the artwork. Anticipated delivery/installation is anticipated in February/March of 2026.

PROGRESS PHOTOS



Night work to perform layout for permanent pavement striping and markings. Heavy fog created damp conditions on the pavement surface so operations had to be called off on Monday night. We will resume layout on the night of 11/18.



IMJIN PARKWAY WIDENING & ROUNDABOUT PROJECT



Paving at Marina Heights Drive



Paving near Reservation Road



Paving at Preston Drive

Curb machine installing asphalt berm

How to Stay Informed

- Please visit the project website at www.imjinparkway.com or contact Edrie De Los Santos (City of Marina) at 831.884.1212