



IMJIN PARKWAY WIDENING & ROUNDABOUT PROJECT

Construction Activities Update: September 22 – October 3, 2025

PLEASE BE ALERT! Pay attention to the delineators marking the edge of the traveled lane. **Not all pavement areas are open to traffic. Construction work and/or equipment move into and out of areas that are closed to traffic.**

Recommended speed through roundabouts (during construction) is 15 MPH
The enforceable speed limit through the construction zone is 25 MPH

TIPS FOR DRIVING ROUNDABOUTS:

- **VEHICLES ALREADY IN THE ROUNDABOUT HAVE THE RIGHT OF WAY**
- **VEHICLES MERGING INTO THE ROUNDABOUT:**
 - **CHECK FOR PEDESTRIANS CROSSING IN THE AREA**
 - **YIELD TO VEHICLES IN THE ROUNDABOUT AND MERGE SAFELY**

What's Happening in the Next 2 Weeks (September 22 – October 3)

Day Shift

- Remove concrete barrier sections at Marina Heights Drive.
- Continue installing irrigation elements and planting landscape materials (native plants and trees).
- Pave “in-fill” areas between Reservation Road and Preston Drive, Marina Heights Drive, and near Imjin Road.
- Work by others – MGE (PG&E) to install electrical conduits 9/24-26. Work begins at Abrams Drive (north), crosses under Imjin Parkway and continues along Abrams Drive (south) terminating near Bunker Hill Drive.
- Work by others – As it relates to our project, Marina Coast Water District’s contractor (Garney) will be working on manhole rehabilitation on Marina Heights Drive. At the roundabout they will have a detour in place 9/24-26 that shifts all westbound Imjin Parkway traffic down the northbound lane of Marina Heights Drive (into Seahaven). Outbound traffic on Marina Heights Drive will not be impacted.

Activities That Took Place Last Week (September 15 – 19)

- Completed median curb near between Army Reserve and Reservation Road, near Preston Drive, and Abrams Drive (north).
- Prep in-fill area between Reservation Road and Army Reserve, area east of Preston Drive, and Marina Heights Drive for paving.
- Completed curb & gutter and sidewalk at Marina Heights Drive.
- Completed wiring and installation of streetlights at Abrams Drive (north).
- Removed concrete barrier rail sections between Reservation Road and Preston, and at Abrams Drive (north).
- Continued installing irrigation materials and native plants in landscape areas near Abrams Drive.
- PG&E contractor removed 1 existing vault at Abrams Drive (south) and began potholing operations in preparation for directional drilling operation [to install conduit] next week.
- Formed and placed concrete for sidewalk at Marina Heights Drive.



IMJIN PARKWAY WIDENING & ROUNDABOUT PROJECT

Traffic Control week of 9/22 – all closures will have access available for emergency vehicles.

- **9/22 from 9:00AM to 4:00PM** - Closure of Imjin Parkway westbound between Reservation Road and Abrams Drive. Detour Reservation Road to California Avenue.
- **9/25-26 from 8:00AM to 4:00PM** – Expect flaggers at Imjin Parkway roundabout at Abrams Drive.
- **9/24-26 from 8:00AM to 4:00PM** – Detour at Marina Heights Drive for westbound Imjin Parkway traffic. This detour and work is being performed by others and there should be separate noticing that is provided by Garney Construction.

Future Construction Activity and Information: What's Planned in the Future?

- Continued coordination with PG&E for their work along Abrams Drive. PG&E will be relocating/upgrading some of their infrastructure. Their work conflicts with our construction completion at Abrams Drive (south) and the full operation of the roundabout at this location. Once they have installed their conduits and pulled the conductors, we are anticipating a scheduled outage of approximately 12 hours in duration so that the new facilities can be tied in and activated. PG&E **has not scheduled** the outage at this time, but we anticipate that it will be late October. Please keep an eye on the website for the latest information.
- Phase 4 – final paving and striping! We are hoping to begin our final paving in late October provided the weather holds and PG&E has relocated their equipment. We are moving into our fall (cooler/wetter) weather conditions which may affect our ability to perform paving and striping work. The good news is that we are tracking to beat the June 2026 completion deadline and hoping for final completion in the first quarter of 2026.

PROGRESS PHOTOS



Placing concrete for median curb between
Army Reserve and Reservation Road



Prepping in-fill area for pavement between
Army Reserve and Reservation Road



IMJIN PARKWAY WIDENING & ROUNDABOUT PROJECT

PROGRESS PHOTOS



Placing concrete for curb & gutter at Marina Heights Drive



Placing concrete for sidewalk at Marina Heights Drive



Removing concrete barriers near Preston Drive



Wiring/installing streetlight at Abrams Drive (north)

How to Stay Informed

- Please visit the project website at www.imjinparkway.com or contact Edrie De Los Santos (City of Marina) at 831.884.1212
- **For access to the Christina Williams Memorial** please contact:
 - Conner Schivo (MPE) 831-277-0137 OR
 - Michaelle Mowrey (City) 831-884-1212

Thank you for your patience and for observing safety speed limits!